
September 26, 2023


The Washington County Board of Commissioners met in Special Called Joint Meeting with the Washington County School Board on Monday, September 26, 2023, at 6:00 PM in the Washington County High School Early College Media Center, 115 Middle Street, Creswell, NC. Commissioners Tracey A. Johnson, Ann C. Keyes, Carol V. Phelps, John C. Spruill and Julius Walker, Jr. were present. Also present were County Manager/County Attorney Curtis Potter, Clerk to the Board Julie J. Bennett and County Finance Officer Missy Dixon.


Chair Walker called the Board of Commissioners' meeting to order and welcomed everyone to the meeting. Board of Education Chair Riddick called the Board of Education to order.


Items for Discussion related to the new PK-12 School:


1) Status of Project—Mr. Potter gave an overview of the project. He introduced Mr. Mike Konieczka. Project Executive with Metcon who was in attendance, and he gave the following presentation.














Change Orders Status

Allowance No.	Bid Package Number	Description		llowance Amount		AAL-01	~	NL-02	AAL-03	AAL-04		ance Amount emaining
		GMP 1 ALLOWANCE										
		Demolition Bid Package carried Allowance for Erosion			-							
		Control	s	30,000		(30,000)						
		GMP 1 Allowance for Additional Erosion Control	s	10,000		(10,000)					s	
		Give 1 Anowance for Additional prosion control	\$	10,000	2	(10,000)					2	
		GMP 1 ALLOWANCE TOTAL	\$	40,000	\$	(40,000)	\$	-			\$	
		GMP 2 ALLOWANCE			-							
1	METCON	Window Treatment at Admin & Office	Ś	60.000	-		-				Ś	60,000
2		Doors & Frames	ŝ	20,000							ŝ	20,000
3	BP081000	Hardware Including Door Access	s	20,000							ŝ	20,000
4		Signage Allowances	s	50,000							\$	50,000
5		Temporary Roads	S	40,000							\$	40,000
6		Unsuitable Soil	ŝ	75.000	s	(56,948)					\$	18.052
7		Asphalt Index - Escalation	S	45,000							\$	45,000
8		Glass and Glazing - Revisions	s	50,000	ŝ	(50,000)					\$	
9		Condition Power Due to Switchboard Delay	\$	75,000							\$	75,000
10		Additional Greenhouse - Additional Size - Install and Slab	s	65,000							\$	65,000
11		Metal Panel / Roofing undefined scopes	\$	50,000	\$	(50,000)					\$	
12		Landscape Allowance	\$	175,000							\$	175,000
13		Feature Wall Graphics on CMU Walls	\$	40,000							\$	40,000
14		Surveying	\$	15,000							\$	15,000
15		VE Scope Adjustments / Review Comments	\$	200,000	\$	(200,000)					\$	
16		Site Utilities / Sitework Unforeseen	\$	95,000	\$	(6,177)					\$	88,823
17		MEPFP Revisions	\$	183,000	\$	(183,000)					\$	
		GMP 2 ALLOWANCE TOTAL	\$	1,258,000	\$	(546,125)	\$		\$-	\$ -	\$	711,875
		ALLOWANCE FROM BID PACKAGE										
		Allowance Hold for Sales Tax Glue Lam Beams	\$	76,764							\$	76,7
		Allowances for Identified quantities carried within BP										
		Sitework converted to Lump Sum	\$	62,500			\$	(62,500)			\$	
		ALLOWANCE FROM BID PACKAGE	\$	139,264	s						\$	76,7



CE- 22 (IFC) + CE - 15 (ASI #2) + CE - 12 (ASI #3) + CE - 26 (Unsuitable Soils) \$ 1,314,201.15

Allowance Deduction \$ (483,000.00)

Exposures - Allowances \$ 831,201.15 \$ 59,098.40 (Metcon Fee)

8.40 **\$ 890,299.55**

Change Orders Minus Allowance Breakdown

Change Order #5 Description	Amount	Allowance Deduction	Total After Deduct	Total w/Fee
Cost Event for IFC Drawings (CE - 22)	\$ 761,054.44	\$ 433,000.00	\$ 328,054.44	\$ 351,379.11
Cost Event for ASI #2 - Lab Expansion (CE - 15)	\$ 192,066.05		\$ 192,066.05	\$ 205,721.95
Cost Event for ASI #3 (CE - 12)	\$ 111,772.24	\$ 50,000.00	\$ 61,772.24	\$ 66,164.25
Cost Event for Unsuitable Soils (CE - 26)	\$ 249,308.42		\$ 249,308.42	\$ 267,034.25
Total:	\$ 1,314,201.15	\$483,000.00	\$ 831,201.15	\$ 890,299.55

Owner Contingencies After Changes

Owner Contingency	\$1	L,744,545.00
Change Order Request Total (Allowance deduct & Fee):	\$	890,299.55
Remaining Owner Contingency	\$	854,245.45


			Chang	e Order Req	uest Breakdown for IFC	
S	ipec Section	Trade	Company Name	IFC (CO 5)	Main changes	Responsible for Change
	03 3000	Concrete	Skyrock Construction LLC	\$ 3,500.00	Additional Wall footing Big 200	Added sheer wall per structural enginee Drawing QA/QC.
	04 2000	Masonry	Southeastern	\$ 99,599.68	Added Masonry Scope, Reintroduction of Precast (soldier course), Added brick Color Change.	VE option proposed at GMP could not be achieved, return to original scope.
	05 1000	Structural Steel	North State Steel	\$ 91,236.68		Drawing QA/QC.
	08 4000	Storefront	A1 Glass and Aluminum	\$ 3,326.66	Opening dimensions changed on few elevations.	Drawing QA/QC
	08 1000	Doors, Frames	East Coast Access	\$ 7,792.00		Owner request/DPI change request.
	09 2000	Metal Framing	Blizzard Walls Inc	\$ 20,767.14	Changed plywood sheathing to gypsum at metal panel, add bifurcated walls at Areas 100, 200, 300, and 400.	Owner requested change. (Added office
	09 3000	Hard Tile	Concordia Building	\$ 1,496.67	Dry storage and Janitor room enlarged.	DPI change request.
	09 6000	LVT, VCT, Rubber	Brock Contract Services	\$ 213.42	Added base cove on Areas 100, 200, 300, and 400.	Owner request change. (Added offices)
	10 1000	Signage	AOA Signs, INC	\$ 224.36	Added Room identification Signs.	Owner request change. (Added offices)
	10 7300	Canopies	East Coast TVM	\$ 7,330.00	Added canopy over the can wash area.	DPI change request.
	11 4000	Food Service Equipment	11400 Food Service Equipment	\$ 5,931.00	Added shelving, rack, and washer/Dryer.	DPI change request.
	23 0000	HVAC	Baker Mechanical	\$ 145,719.93	Add dynamic Air filters. Chilled water lines from above ground to below ground.	VE option proposed at GMP could not be achieved, neeede to reintroduce part of the scope.
	26 0000	Electrical	Triple R	\$ 211,333.48	Switch gear, conduit, electrical boxes, (\$80K materials.)	Modification to VE option was needed to conform to Dominion Power and not to affect switch gear delivery.
	31 0000	Sitework, Utilities	Fred Smith Company	\$ 162,583.42		DPI change request (Kitchen)/Owner Request (Green house and Portable classroom.)


ASI#2 Changes Breakdown


Spec Section	Trade	Company Name	AS	I #2 (CO 6)	Responsible for Change	
03 3000	Concrete	Skyrock Construction LLC	\$	13,980.00	DPI / Owner	
03 4100	Pre-cast Concrete	Coreslab Structures	\$	23,500.00	DPI / Owner	
04 2000	Masonry	Southeastern	\$	18,937.35	DPI / Owner	
05 1000	Structural Steel	North State Steel	\$	983.74	DPI / Owner	
07 5000	Turnkey Roofing	AAR of North Carolina	\$	13,459.22	DPI / Owner	
08 4000	Storefront	A1 Glass and Aluminum	\$	14,013.86	DPI / Owner	
09 2000	Metal Framing	Blizzard Walls Inc	\$	2,617.80	DPI / Owner	
09 5000	Acoustical Ceiling	Precision Walls	\$	5,013.38	DPI / Owner	
09 6000	LVT, VCT, Rubber	Brock Contract Services	\$	2,271.11	DPI / Owner	
10 7300	Canopies	East Coast TVM	\$	5,000.00	DPI / Owner	
12 3000	Casework	Blankeship	\$	1,884.03	DPI / Owner	
23 0000	HVAC	Baker Mechanical	\$	20,786.38	DPI / Owner	
26 0000	Electrical	Triple R	\$	30,701.77	DPI / Owner	
31 0000	Sitework, Utilities	Fred Smith Company	\$	38,917.41	DPI / Owner	
		Total:	\$	192,066.05		

ASI #3 Changes Breakdown

	Change Order Request Breakdown for (ASI#3)								
Spec Section	Trade	Company Name	ASI #3		Main changes	Responsible for Change			
03 3000	Concrete	Skyrock Construction LLC	\$	65,280,00	Wire mesh for toping slab. Thickened slab. Conduit Blockout	VE change.			
08 1000	Doors, Frames	East Coast Access	\$ 3,956,88		Door frame material change on some doors. Height change. Expedited shipping.	Expedited shipping.			
08 4000	Storefront	A1 Glass and Aluminum	\$	41,735.41	Glazing types changed.	VE change.			
26 0000	Electrical	Triple R	\$	799.95	Changes on some EMT cable.	QA/QC			
		Total:	\$	111,772.24					







Red = Known areas with unsuitable materials. Already accounted for in change order Yellow = Untested but suspected to have unsuitable materials. Blue = Untested areas





Mr. Konieczka said they plan to be under roof by end of the year.

2) Change Order(s)

There are 4 change orders coming. They could not get the items in their Guaranteed Maximum Price (GMP). This was covered in the presentation above. Mr. Potter did note that the low voltage issue was addressed and put back into Phase I

Mr. Potter also noted that the State budget passed and is waiting for approval by the Governor. We were not granted a direct appropriation from the legislature. They will open a 3rd round of funding.

3) Admin Authority for Change Orders

Mr. Potter reference the information below that he sent to the Commissioners in an email:

- Increased Change Order Authority for Manager/Superintendent: Dr. White and I intend to seek approval from our respective Boards of the authority to authorize future change orders up to \$100,000 without needing to obtain prior board approval, provided the amount is budgeted for within the county's allowances or contingency funds. This is intended to help keep smaller change order matters from slowing the project to a grind in order to facilitate 2 board meetings prior to authorization. Dr. White and I currently possess this authority up to \$30,000 in general on all other projects, but felt that increasing this amount given the scope and scale of this project was advisable. If approved, we will bring formal resolutions for this authority to our respective boards at their next board meetings.

<u>Board of Education Member Cherry made a motion for Washington County to approve the</u> current change orders. Commissioner Keyes seconded. All Board of Commissioners approved. <u>Motion passed unanimously.</u>

The Board of Commissioners and the Board of Education agreed to do resolutions from each respective board authorizing Mr. Potter and Dr. White, respectively, to approve future change orders up to \$100,000 without needing to obtain prior board approval, provided the amount is budgeted for within the county's allowances or contingency funds.

4) Funding agreement. Dr. White and Mr. Potter are working on it.

<u>Commissioner Keyes made a motion to adjourn the Board of Commissioners' meeting.</u> <u>Commissioner Johnson seconded. Motion carried unanimously.</u>

Julius Walker, Jr. Chair Julie J. Bennett, MMC, NCMCC Clerk to the Board